

VEHICLE DIAGNOSTIC REPORT

VEHICLE INFORMATION:

Make/Model: TOYOTA HARRIER	VIN: ACU100009258	Mileage: 101,208 km
Year: 2001	Vehicle Reg: UAZ 694K	Date: 2025-08-28

SYSTEM STATUS

System	Status	Defects
Engine	✗ Fault Found	1. Fun belt worn-out 2. Top cover gasket 3. Engine mounting 4. Oxygen sensors faulty
Transmission	☑ OK	Normal
ABS/Brakes	✗ Fault Found	1. Right front speed sensor faulty 2. Front brake pads 3. Disc skimming 4. L.H.S rear brake light
Airbag	✗ Fault Found	1. Entire airbag system overhaul
Battery/Charging	✗ Fault Found	1. Battery connectors
Body	✗ Fault Found	1. Master switch faulty 2. Rear boot lock faulty 3. Rear and front bumper damaged 4. Rain guards worn-out 5. Rear wiper 6. R.H.S Front and Rear door scratched 7. Drivers' door key cylinder faulty
Air Conditioning	✗ Fault Found	1. Air conditioner overhaul
Suspension	✗ Fault Found	1. All shock absorbers
Steering	✗ Fault Found	1. Steering rack ends

RECOMMENDED ACTIONS

- | | |
|--|---|
| 1. Replace Fun belt (Critical) | 11. Rear and front bumper panel beating and spray (Minor) |
| 2. Replace Top cover gasket (Critical) | 12. Replace Rear wiper (Minor) |
| 3. Replace Engine mounting (Critical) | 13. Replace Rain guards (Minor) |
| 4. Replace Right front speed sensor (Critical) | 14. R.H.S Front and Rear door panel beating and spray (Minor) |
| 5. Replace Front brake pads (Critical) | 15. Air conditioner overhaul (Critical) |
| 6. Disc skimming (Critical) | 16. Airbag system overhaul (Critical) |
| 7. Replace L.H.S rear brake light (Minor) | 17. Replace Steering rack ends (Critical) |
| 8. Replace Master switch (Critical) | 18. Replace all shock absorbers (Critical) |
| 9. Replace Rear boot lock (Minor) | |
| 10. Repair of the Drivers' door key cylinder (Minor) | |

SUMMARY

- **Total Critical Issues:** 11
- **Total Minor Issues:** 7
- **Immediate Attention Needed:** Yes

Technical Advisor: Martin Wadero (LVL Auto Diagnostics).



Note: The above list represents the defects identified during the inspection. Any additional defects or concerns discovered during the repair process will be discussed and agreed upon before proceeding.